



---

1250 West Century Avenue  
Mailing Address:  
P.O. Box 5601  
Bismarck, ND 58506-5601  
(701) 530-1600

May 31, 2018

Kimberly D. Bose, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E., Room 1A  
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.  
Docket No. CP17-257-000  
Valley Expansion Project  
Bi-Weekly Status Report – Report No. 7

Dear Ms. Bose:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Bi-Weekly Status Report No. 7 for the Valley Expansion Project, in compliance with Environmental Condition 8 of the Appendix to the Federal Energy Regulatory Commission's February 15, 2018 Order Issuing Certificate in the above referenced docket. The attached report addresses the period May 12, 2018 to May 25, 2018.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin  
Manager, Regulatory Affairs

cc: Robin Griffin, FERC



**WBI Energy Transmission, Inc.**  
**Valley Expansion Project Bi-Weekly Status Report No. 7**  
**FERC Docket No. CP17-257-000**

**Reporting Period:** May 12, 2018 through May 25, 2018

**A. Update on Federal Authorizations**

WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Valley Expansion Project.

**B. Construction Status**

Environmental training has been completed for existing WBI Energy construction crews and new personnel are being trained as they arrive on site. Crews continue to receive pipe, clean mats, and construction and personnel equipment at the Kost Yard. Surveyors continue to stake wetlands, waterbodies, access roads, and no trespassing signs where access is available. Crews have graded up to Station 36+50, installing mat bridges, construction approaches, and erosion and sediment controls as needed. Grading and concrete work continue at the Mapleton Compressor Station and the construction approach was replaced. Buildings, auxiliary facilities, and piping have been installed at the Jamestown Town Border Station. Grading continues at the Viking Interconnect and a construction approach was installed. FERC approved the construction of two new mainline block valves and a new construction approach at the Jamestown Town Border Station, and these activities have been added to Table 2.

A summary of the construction activities completed for the pipeline facilities during the reporting period is provided in Table 1.

TABLE 1		
Summary of Construction Activities for Pipeline Facilities		
Activity	Total % Completed This Period	% of Total Job Completed
Install Soil Erosion and Sediment Control Device	2%	2%
Clearing	NA	NA
Grading	2%	2%
Stringing	NA	NA
Trenching	NA	NA
Bending	NA	NA
Welding	NA	NA
Coating Pipe Joint Welds	NA	NA
Lowering-in	NA	NA
Backfill Pipe and Install Cathodic Protection Leads	NA	NA
Bores	0 of 40	0 of 40
Rough Cleanup	NA	NA
Seeding	NA	NA
<b>Hydrostatic Test</b>		
West Section– Hydrostatic Test	NA	NA
East Section– Hydrostatic Test	NA	NA
<b>Total Job Complete</b>	<b>&gt;1%</b>	<b>&gt;1%</b>

Note: NA = Not applicable

A summary of the construction activities completed for the aboveground facilities during the reporting period is provided in Table 2.

TABLE 2		
Summary of Construction Activities for Aboveground Facilities		
County/State/Facility	Total % Completed This Period	% of Total Job Completed
<b>Viking Interconnect, Clay County, Minnesota</b>		
Grading	50%	50%
Construct Approaches	100%	100%
Concrete Work and Piers	NA	NA
Communications Equipment & Buildings	NA	NA
Odorization Facilities	NA	NA
Install Aboveground Piping and Over Pressure Protection	NA	NA
Trenching	NA	NA
Install Below Ground Piping	NA	NA
Auxiliary Facilities Installation	NA	NA
Cleanup / Restoration	NA	NA
Security Fence	NA	NA
<b>Mainline Block Valve #1, Clay County, Minnesota</b>		
Install New Block Valve	NA	NA
<b>Mainline Block Valve #2, Cass County, North Dakota</b>		
Install New Block Valve	NA	NA
<b>Mainline Block Valve #3, Cass County, North Dakota</b>		
Install New Block Valve	NA	NA
<b>Mainline Block Valve #4, Cass County, North Dakota</b>		
Install New Block Valve	NA	NA
<b>Mapleton Compressor Station, Cass County, North Dakota</b>		
Grading	40%	40%
Concrete Work	35%	35%
Drilled Piers	NA	NA
Bury Tanks	NA	NA
Install Aboveground Piping and Vessels	NA	NA
Trenching	NA	NA
Install Buried Piping	NA	NA
Hydrostatic Testing	NA	NA
Building Installations	NA	NA
New Unit Installation	NA	NA
Auxiliary Facilities Installation	NA	NA
Cleanup / Restoration	NA	NA
<b>Sanborn Regulator Station, Barnes County, North Dakota</b>		
Grading	NA	100%
Install Helical Piles	NA	71.4%
Set Pre-Fabricated Mainline Regulator Package	NA	100%
Install Aboveground Piping	NA	50%
Excavate and Replace Existing Valve Setting	NA	NA
Auxiliary Facilities Installation	NA	100%
Trenching	NA	NA
Cleanup / Restoration	NA	80%
Security Fence	NA	NA
<b>Jamestown Town Border Station, Stutsman County, North Dakota</b>		
Grading	NA	100%
Construct Approaches	NA	NA
Install Helical Piles	NA	100%
Set Pre-Fabricated Meter and Remote Terminal Unit Buildings	100%	100%

TABLE 2		
Summary of Construction Activities for Aboveground Facilities		
County/State/Facility	Total % Completed This	
	Period	% of Total Job Completed
Install Aboveground Piping	100%	100%
Install New Valve Setting	NA	NA
Install Underground Piping	50%	50%
Trenching	100%	100%
Auxiliary Facilities Installations	100%	100%
Cleanup / Restoration	NA	NA
Security Fence	NA	NA
<b>Apple Valley Town Border Station, Burleigh County, North Dakota</b>		
Grading	NA	NA
Concrete Work	NA	NA
Install Aboveground Piping	NA	NA
Meter Installation	NA	NA
Building Installation	NA	NA
Auxiliary Facilities Installation	NA	NA
Cleanup / Restoration	NA	NA
Security Fence	NA	NA
<b>Total Job Complete</b>	<b>26%</b>	<b>26%</b>
Note: NA = Not applicable		

Work planned for the next reporting period:

- Environmental training continues for new personnel arriving on site, as needed.
- Pipe delivery to the Kost Yard to continue.
- Grading to continue along the mainline right-of-way. Pipe stringing for bores and identifying triple-lift locations are scheduled for the week of 5/28.
- Grading to continue at the Viking Interconnect.
- Construction of new approach at the Jamestown Border Station is scheduled for the week of 6/4.
- Concrete work at the Mapleton Compressor Station to finish the week of 5/28 and grading to continue.

Schedule changes for work in environmentally sensitive areas:

No schedule changes for work in environmentally sensitive areas were identified during the reporting period.

**C. Problems/Instances of Non-Compliance Encountered**

One spill was reported. The spill was cleaned-up and the spill area restored. No problem areas or instances of non-compliance were encountered during the reporting period.

**D. Corrective Actions Implemented**

No problem areas or instances of non-compliance were encountered during the reporting period; no corrective actions were required.

**E. Effectiveness of Corrective Actions Implemented**

No problem areas or instances of non-compliance were encountered during the reporting period; no

corrective actions were required.

**F. Landowner/Resident Complaints and Response**

No landowner or resident complaints were received during the reporting period.

**G. Correspondence Received for Non-Compliance and Response**

No reports regarding non-compliances were received during the reporting period.

**H. Additional Items**

None.