



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/03/2024  
Location: Sta. No. 1253+27  
Notes: Looking south across construction right-of-way. Bore 32 of the Sheyenne River (scab006p) in background.

MW-079  
Wahpeton Expansion  
STA 1253+27  
03 Nov 2024, 14:51:53



Date: 11/03/2024  
Location: Sta. No. 1304+00  
Notes: Looking north across construction right-of-way and additional temporary workspace for Bore 33. Bore 32 of the Sheyenne River (scab006p) in background.

MW-082  
Wahpeton Expansion  
STA 1304+00  
03 Nov 2024, 14:38:25



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/03/2024  
Location: Sta. No. 1309+00  
Notes: Looking south across construction right-of-way and additional temporary workspace for Bore 33.



Date: 11/04/2024  
Location: Sta. No. 1401 +00  
Notes: Looking north across construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/04/2024

Location: Sta. No. 1406 +00

Notes: Looking south across construction right-of-way.



Date: 11/04/2024

Location: Sta. No. 1459 +00

Notes: Looking west across construction right-of-way and additional temporary workspace for Bore 35.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/04/2024

Location: Sta. No. 1459 +00

Notes: Looking east across construction right-of-way and additional temporary workspace for Bore 35.

MW-091  
Wahpeton Expansion

STA 1462+00  
04 Nov 2024, 12:55:14



Date: 11/02/2024

Location: Sta. No. 1708 +87

Notes: Looking north across construction right-of-way and additional temporary workspace for Bore 40.

Sta. 1708+87  
Wahpeton Expansion

N side of 59th St  
02 Nov 2024, 22:08:20 UTC



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024  
Location: Sta. No. 1945 +00  
Notes: Looking southwest across construction right-of-way and additional temporary workspace for Bore 45.

Sta. 1945+00 Wahpeton Expansion  
PI at S end of 63rd st  
02 Nov 2024, 20:53:20 UTC



Date: 11/02/2024  
Location: Sta. No. 2040+00  
Notes: Looking northeast across construction right-of-way and additional temporary workspace for Bore 47.

Sta. 2040+00 Wahpeton Expansion  
Atws182  
02 Nov 2024, 21:16:30 UTC



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024

Location: Sta. No. 2092+00

Notes: Looking east across construction right-of-way and additional temporary workspace for Valve Site 5.



Date: 11/02/2024

Location: Sta. No. 2166 +00

Notes: Looking north across construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024  
Location: Sta. No. 2238 +00  
Notes: Looking west across construction right-of-way.



Date: 11/02/2024  
Location: Sta. No. 2331 +00  
Notes: Looking south across construction right-of-way and additional temporary workspace for Bore 55.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024

Location: Sta. No. 2346 +00

Notes: Looking south across construction right-of-way and additional temporary workspace for Bore 56.



Date: 11/02/2024

Location: Sta. No. 2399 +00

Notes: Looking north across construction right-of-way and additional temporary workspace for Bore 58.





**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024

Location: Sta. No. 2742 +00

Notes: Looking east across construction right-of-way and additional temporary workspace for Bore 65.



Date: 11/03/2024

Location: Sta. No. 2925 +00

Notes: Looking northwest across construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 49  
 Reporting Period: 10-28-2024 – 11-03-2024

**C. Construction Status – Aboveground Facilities**

<b>TABLE 2-1</b> <b>Modifications at Mapleton Compressor Station</b>				
<b>Work Completed during Reporting Period:</b> <ul style="list-style-type: none"> <li>No work was completed during this reporting period.</li> </ul>				
<b>Activity</b>	<b>Total % Completed This Period</b>	<b>% of Total Job Completed</b>	<b>Comments</b>	
Install Aboveground Station Piping	0%	100%		
Install Belowground Station Piping	0%	100%		
Cleanup / Restoration <sup>6</sup>	0%	100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b> <ul style="list-style-type: none"> <li>No work is planned for the next reporting period.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
<b>Date</b>	<b>Name</b>	<b>Milepost / Alignment Sheet #</b>	<b>Problem/Concern</b>	<b>Corrective Action</b>

<sup>6</sup> Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 49  
 Reporting Period: 10-28-2024 – 11-03-2024

**TABLE 2-2**  
**MDU- Kindred Border Station**

**Work Completed during Reporting Period:**

- Continued cleanup / restoration activities.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Initial Site Work	0%	98%	7/
Concrete Work		100%	
Install Aboveground Piping		100%	
Install Belowground Piping		100%	
Install Buildings		100%	
Cleanup / Restoration <sup>7</sup>	5%	95%	
Install Security Fence	0%	0%	

**Work Planned for next Reporting Period and Schedule Changes:**

- Begin installation of security fence.

**Problem Areas, Corrective Actions and Effectiveness:**

- No problem areas were identified during reporting period.

**Non-Compliance Issues, Corrective Actions and Effectiveness:**

- No non-compliance issues were identified during reporting period.

**Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:**

- No non-compliance issues were identified during reporting period.

Copies included: Not applicable

**Landowner Issues: None**

Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>7</sup> Remaining initial site work and final cleanup and restoration will be completed in conjunction with Block Valve #3 within the border station yard. Spreading of remaining gravel estimated to be completed by 11/27/2024 upon completion of valve setting painting and fence installation.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/02/2024

Location: Sta. No. 1230+00 and Access Road 26.

Notes: Installed culvert at approved access road to Valve Site 3 and MDU-Kindred Border Station.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 49  
 Reporting Period: 10-28-2024 – 11-03-2024

**TABLE 2-3**  
**MDU- Wahpeton Border Station**

<b>Work Completed during Reporting Period:</b>				
<ul style="list-style-type: none"> <li>• Continued cleanup / restoration activities.</li> </ul>				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work	0%	98%	8/	
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration <sup>8</sup>	15%	95%		
Install Security Fence	0%	0%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b>				
<ul style="list-style-type: none"> <li>• Begin installation of security fence.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>8</sup> Remaining initial site work and final cleanup and restoration will be completed in conjunction with Block Valve #7 within the border station yard. Spreading of remaining gravel estimated to be completed by 11/27/2024 upon completion of valve setting painting and fence installation.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024



Date: 11/03/2024

Location: MDU-Wahpeton Border Station.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 49  
Reporting Period: 10-28-2024 – 11-03-2024

**D. Changes to Stream Crossings or Work in Environmental Sensitive Areas**

**TABLE 3**  
**Changes to Stream Crossings or**  
**Work in Environmental Sensitive Areas**

**Schedule changes to stream crossings.**

- None during reporting period.

**Schedule changes for work in other environmentally sensitive areas.**

- None during reporting period.