



---

1250 West Century Avenue  
Mailing Address:  
P.O. Box 5601  
Bismarck, ND 58506-5601  
(701) 530-1600

December 19, 2024

Debbie-Anne Reese, Secretary  
Federal Energy Regulatory Commission  
888 First Street, N.E., Room 1A  
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.  
Wahpeton Expansion Project  
Docket No. CP22-466-000  
Weekly Status Report No. 55

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 55 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from December 9, 2024 to December 15, 2024.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin  
Vice President, Regulatory Affairs  
and Transportation Services

Attachment

cc: via email  
David Hanobic, FERC Environmental Project Manager  
Dawn Ramsey, FERC  
Official Service List



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 55  
 Reporting Period: 12-09-2024 – 12-15-2024

**A. Update on Federal Authorizations**

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

**B. Construction Status – Pipeline Facilities**

- WBI Energy is following the FERC’s Plan and Procedures and the approved Winter Construction and Stabilization Plan to address remaining activities in winter conditions and to ensure Project areas are stabilized and erosion control devices remain effective during the winter months.
- A FERC environmental inspection was conducted on December 10, 2024.
- Environmental Inspectors continue to conduct onsite environmental training as needed.
- No cleanup activities will occur from December 21, 2024 to January 5, 2025.

**TABLE 1-1**  
**Wahpeton Expansion Pipeline**

**Work Completed during Reporting Period:**

- Continued cleanup of anomaly (ACVG) locations that had been excavated for inspection prior to the commissioning of the pipeline.
  - Topsoil was spread pursuant to the Winter Construction and Stabilization Plan.
  - Remaining anomaly locations will be investigated when conditions allow in the spring or summer of 2025 and in coordination with the impacted landowners.
- Continued cleanup activities.
- Continued maintenance of erosion control devices.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
<b>Pipeline</b>			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	<1%	90%	Cleanup will continue as conditions allow pursuant to the Winter Construction and Stabilization Plan.
Seeding <sup>1</sup>	0%	25%	

<sup>1</sup> Approximately 52.5 acres (out of 70 acres requiring seeding) remain to be seeded and include roadside ditches, open rangeland (Sta. Nos. 1860+00 to 1922+00, 1941+66 to 1943+26, 2398+00 to 2400+00, and 2530+00 to 2534+00), three CRP tracts (MW 148, 164, 120) and the perimeter of the valve sites. These areas will be stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan and seeded in the spring of 2025.



**WBI Energy Transmission, Inc.  
Wahpeton Expansion Project  
FERC Docket No. CP22-466-000**

Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024

Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	
<b>Appurtenant Facilities <sup>2</sup></b>			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	Valve setting will be painted in Spring 2025.
Cleanup/Restoration	<1%	95%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	<1%	96%	
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	<1%	50%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	Valve setting will be painted in Spring 2025.
Cleanup/Restoration	<1%	90%	
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	<1%	96%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	<1%	96%	
<b>Work Planned for next Reporting Period and Schedule Changes:</b>			
<ul style="list-style-type: none"> <li>• Complete cleanup of anomaly (ACVG) locations that have been excavated for inspection.</li> <li>• Continue cleanup activities as conditions allow.</li> <li>• Continue maintenance of erosion control devices.</li> </ul>			
<b>Problem Areas, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> None			
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>			
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul>			
Copies included: Not applicable			
<b>Landowner Issues:</b> None			

<sup>2</sup> Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters will be completed in the spring of 2025. The valve site perimeters have been stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the spring of 2025.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/09/2024

Location: Sta. No. 722+87

Notes: Removal of construction debris along the construction right-of-way.



Date: 12/09/2024

Location: Sta. No. 776+00

Notes: Removal of construction debris along the construction right-of-way.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/09/2024

Location: Sta. No. 1765+00 and Bore 41.

Notes: Removal of construction mats and debris along the construction right-of-way.



Date: 12/10/2024

Location: Sta. No. 1765+00 and Bore 41.

Notes: Removal of construction mats along the construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/10/2024

Location: Sta. No. 1910+00

Notes: Removal of construction mats along the construction right-of-way.



Date: 12/11/2024

Location: Sta. No. 1540+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/11/2024

Location: Sta. No. 2100+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



Date: 12/11/2024

Location: Sta. No. 2170+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/12/2024

Location: Sta. No. 615+00 and  
Valve Site 2.

Notes: Removal of construction  
debris.



Date: 12/12/2024

Location: Sta. No. 1434+00

Notes: Spreading topsoil after  
inspection of an anomaly found in  
the pipeline.





**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/12/2024

Location: Sta. No. 1492+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



Date: 12/12/2024

Location: Sta. No.1656+00

Notes: Removal of construction mats along the construction right-of-way.

**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/13/2024

Location: Sta. No. 488+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



Date: 12/13/2024

Location: Sta. No.1155+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/13/2024

Location: Sta. No. 1380+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



Date: 12/14/2024

Location: Sta. No. 40+00

Notes: Spreading topsoil after inspection of an anomaly found in the pipeline.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024



Date: 12/15/2024

Location: Sta. No. 610+00

Notes: Removal of erosion control devices along the construction right-of-way.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 55  
 Reporting Period: 12-09-2024 – 12-15-2024

**C. Construction Status – Aboveground Facilities**

<b>TABLE 2-1</b> <b>Modifications at Mapleton Compressor Station</b>				
<b>Work Completed during Reporting Period:</b> <ul style="list-style-type: none"> <li>No work was completed during this reporting period.</li> </ul>				
<b>Activity</b>	<b>Total % Completed This Period</b>	<b>% of Total Job Completed</b>	<b>Comments</b>	
Install Aboveground Station Piping	0%	100%		
Install Belowground Station Piping	0%	100%		
Cleanup / Restoration <sup>3</sup>	0%	100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b> <ul style="list-style-type: none"> <li>No work is planned for the next reporting period.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b> <ul style="list-style-type: none"> <li>No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
<b>Date</b>	<b>Name</b>	<b>Milepost / Alignment Sheet #</b>	<b>Problem/Concern</b>	<b>Corrective Action</b>

<sup>3</sup> Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 55  
 Reporting Period: 12-09-2024 – 12-15-2024

**TABLE 2-2**  
**MDU- Kindred Border Station**

<b>Work Completed during Reporting Period:</b>				
<ul style="list-style-type: none"> <li>• Removal of construction debris.</li> </ul>				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work	0%	98%	4/	
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration <sup>4</sup>	<1%	95%		
Install Security Fence		100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b>				
<ul style="list-style-type: none"> <li>• Continue cleanup activities as conditions allow.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>4</sup> Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
 Project Status Report No. 55  
 Reporting Period: 12-09-2024 – 12-15-2024

**TABLE 2-3**  
**MDU- Wahpeton Border Station**

<b>Work Completed during Reporting Period:</b>				
<ul style="list-style-type: none"> <li>• Removal of construction debris.</li> </ul>				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work	0%	98%	5/	
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration <sup>5</sup>	<1%	95%		
Install Security Fence		100%		
<b>Work Planned for next Reporting Period and Schedule Changes:</b>				
<ul style="list-style-type: none"> <li>• Continue cleanup activities as conditions allow.</li> </ul>				
<b>Problem Areas, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No problem areas were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues, Corrective Actions and Effectiveness:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul>				
<b>Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:</b>				
<ul style="list-style-type: none"> <li>• No non-compliance issues were identified during reporting period.</li> </ul> Copies included: Not applicable				
<b>Landowner Issues: None</b>				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

<sup>5</sup> Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



**WBI Energy Transmission, Inc.**  
**Wahpeton Expansion Project**  
**FERC Docket No. CP22-466-000**  
Project Status Report No. 55  
Reporting Period: 12-09-2024 – 12-15-2024

**D. Changes to Stream Crossings or Work in Environmental Sensitive Areas**

**TABLE 3**  
**Changes to Stream Crossings or**  
**Work in Environmental Sensitive Areas**

**Schedule changes to stream crossings.**

- None during reporting period.

**Schedule changes for work in other environmentally sensitive areas.**

- None during reporting period.