



1250 West Century Avenue
Mailing Address:
P.O. Box 5601
Bismarck, ND 58506-5601
(701) 530-1600

January 16, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 59

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 59 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from January 06, 2025 to January 12, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
David Hanobic, FERC Environmental Project Manager
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 59
 Reporting Period: 01-06-2025 – 01-12-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- WBI Energy is following the FERC’s Plan and Procedures and the approved Winter Construction and Stabilization Plan to address remaining activities in winter conditions and to ensure Project areas are stabilized and erosion control devices remain effective during the winter months.
- Environmental Inspectors continue to conduct onsite environmental training as needed.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued cleanup activities along construction right-of-way and contractor yard.
- Continued maintenance of erosion control devices.

Activity	Total % Completed This Period	% of Total Job Completed	Comments
Pipeline			
Clearing / Grading		100%	
Stringing		100%	
Bending		100%	
Welding		100%	
Joint Coating		100%	
Ditching		100%	
Lowering		100%	
Backfill		100%	
Bores		68 of 68	
Cleanup	<1%	90%	Cleanup will continue as conditions allow pursuant to the Winter Construction and Stabilization Plan.
Seeding ¹	0%	25%	
Final Tie-in and Commissioning		100%	
Hydrostatic Testing		2 of 2	

¹ Approximately 52.5 acres (out of 70 acres requiring seeding) remain to be seeded and include roadside ditches, open rangeland (Sta. Nos. 1860+00 to 1922+00, 1941+66 to 1943+26, 2398+00 to 2400+00, and 2530+00 to 2534+00), three CRP tracts (MW 148, 164, 120) and the perimeter of the valve sites. These areas will be stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan and seeded in the spring of 2025.



**WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000**

Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025

Appurtenant Facilities ²			
Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0		2 of 2	
Cleanup/Restoration		100%	
Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6		2 of 2	Valve setting will be painted in Spring 2025.
Cleanup/Restoration	0%	95%	
Valve Site #3 at MP 23.4		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #4 at MP 31.3		1 of 1	
Cleanup/Restoration	0%	50%	
Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5		2 of 2	Valve setting will be painted in Spring 2025.
Cleanup/Restoration	0%	90%	
Valve Site #6 at MP 48.9		1 of 1	
Cleanup/Restoration	0%	96%	
Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5		2 of 2	
Cleanup/Restoration	0%	96%	
Work Planned for next Reporting Period and Schedule Changes:			
<ul style="list-style-type: none"> • Continue cleanup activities as conditions allow. • Continue maintenance of erosion control devices. 			
Problem Areas, Corrective Actions and Effectiveness: None			
Non-Compliance Issues, Corrective Actions and Effectiveness: None			
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:			
<ul style="list-style-type: none"> • No non-compliance issues were identified during reporting period. Copies included: Not applicable			
Landowner Issues: None			

² Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the spring of 2025. The valve site perimeters have been stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the spring of 2025.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/06/2025

Location: Sta. No. 615+00 and Valve Site 2.

Notes: Looking northwest across the removal of the dewatering structure north of Valve Site 2.



Date: 1/07/2025

Location: Sta. No. 725+00

Notes: Removal of erosion control devices along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/07/2025

Location: Sta. No. 725+00

Notes: Removal of construction debris along the construction right-of-way.



Date: 1/07/2025

Location: Sta. No. 1303+00

Notes: Looking across construction right-of-way after removal of safety fencing.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/08/2025

Location: Sta. No. 1605+00

Notes: Looking across construction right-of-way after removal of goal posts.



Date: 1/08/2025

Location: Sta. No. 1910+00

Notes: Removal of construction debris along the construction right-of-way.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/08/2025

Location: Sta. No. 2016+00

Notes: Removal of erosion control devices along the construction right-of-way.



Date: 1/09/2025

Location: Sta. No. 1764+00

Notes: Looking across construction right-of-way after removal of goal posts.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/10/2025

Location: 4 Suns Contractor Yard

Notes: Removal of construction mats.



Date: 1/10/2025

Location: Sta. No. 2465+00

Notes: Removal of safety fencing along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025



Date: 1/11/2025

Location: 4 Suns Contractor Yard

Notes: Contractor yard conditions
after removal of construction mats.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 59
 Reporting Period: 01-06-2025 – 01-12-2025

C. Construction Status – Aboveground Facilities

TABLE 2-1 Modifications at Mapleton Compressor Station				
Work Completed during Reporting Period: <ul style="list-style-type: none"> No work was completed during this reporting period. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Install Aboveground Station Piping		100%		
Install Belowground Station Piping		100%		
Cleanup / Restoration ³		100%		
Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> No work is planned for the next reporting period. 				
Problem Areas, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

³ Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 59
 Reporting Period: 01-06-2025 – 01-12-2025

TABLE 2-2
MDU- Kindred Border Station

Work Completed during Reporting Period:				
<ul style="list-style-type: none"> No work was completed during this reporting period. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work	0%	98%	4/	
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration ⁴	0%	95%		
Install Security Fence		100%		
Work Planned for next Reporting Period and Schedule Changes:				
<ul style="list-style-type: none"> Continue cleanup activities as conditions allow. 				
Problem Areas, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁴ Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 59
 Reporting Period: 01-06-2025 – 01-12-2025

TABLE 2-3
MDU- Wahpeton Border Station

Work Completed during Reporting Period:				
<ul style="list-style-type: none"> No work was completed during this reporting period. 				
Activity	Total % Completed This Period	% of Total Job Completed	Comments	
Initial Site Work	0%	98%	5/	
Concrete Work		100%		
Install Aboveground Piping		100%		
Install Belowground Piping		100%		
Install Buildings		100%		
Cleanup / Restoration ⁵	0%	95%		
Install Security Fence		100%		
Work Planned for next Reporting Period and Schedule Changes:				
<ul style="list-style-type: none"> Continue cleanup activities as conditions allow. 				
Problem Areas, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No problem areas were identified during reporting period. 				
Non-Compliance Issues, Corrective Actions and Effectiveness:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. 				
Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses:				
<ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable				
Landowner Issues: None				
Date	Name	Milepost / Alignment Sheet #	Problem/Concern	Corrective Action

⁵ Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 59
Reporting Period: 01-06-2025 – 01-12-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.