



1250 West Century Avenue
Mailing Address:
P.O. Box 5601
Bismarck, ND 58506-5601
(701) 530-1600

January 23, 2025

Debbie-Anne Reese, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E., Room 1A
Washington, D.C. 20426

Re: WBI Energy Transmission, Inc.
Wahpeton Expansion Project
Docket No. CP22-466-000
Weekly Status Report No. 60

Dear Ms. Reese:

WBI Energy Transmission, Inc. (WBI Energy) herewith submits its Weekly Status Report No. 60 for the Wahpeton Expansion Project, in compliance with Environmental Condition 9 of the Appendix to the Federal Energy Regulatory Commission's October 23, 2023 Order Issuing Certificate in the above referenced docket.

The attached report addresses the status of the project from January 13, 2025 to January 19, 2025.

Should you have any questions or comments regarding this filing, please call the undersigned at (701) 530-1563.

Sincerely,

/s/ Lori Myerchin

Lori Myerchin
Vice President, Regulatory Affairs
and Transportation Services

Attachment

cc: via email
David Hanobic, FERC Environmental Project Manager
Dawn Ramsey, FERC
Official Service List



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 60
 Reporting Period: 01-13-2025 – 01-19-2025

A. Update on Federal Authorizations

- WBI Energy has obtained all necessary federal permits and authorizations required for construction of the Wahpeton Expansion Project.
- On November 26, 2024, FERC granted approval to place the Project into service. WBI Energy placed Project facilities into service on December 1, 2024.

B. Construction Status – Pipeline Facilities

- WBI Energy is following the FERC’s Plan and Procedures and the approved Winter Construction and Stabilization Plan to address remaining activities in winter conditions and to ensure Project areas are stabilized and erosion control devices remain effective during the winter months.
- Environmental Inspectors continue to conduct onsite environmental training as needed.
- Cleanup activities along the construction right-of-way concluded January 19, 2025 and will commence in Spring 2025, as conditions allow.

TABLE 1-1
Wahpeton Expansion Pipeline

Work Completed during Reporting Period:

- Continued cleanup activities along construction right-of-way and contractor yard.
- Continued maintenance of erosion control devices.

| Activity | Total % Completed This Period | % of Total Job Completed | Comments |
|--------------------------------|-------------------------------|--------------------------|---------------------------------------|
| Pipeline | | | |
| Clearing / Grading | | 100% | |
| Stringing | | 100% | |
| Bending | | 100% | |
| Welding | | 100% | |
| Joint Coating | | 100% | |
| Ditching | | 100% | |
| Lowering | | 100% | |
| Backfill | | 100% | |
| Bores | | 68 of 68 | |
| Cleanup | <1% | 90% | Cleanup will commence in Spring 2025. |
| Seeding ¹ | 0% | 25% | |
| Final Tie-in and Commissioning | | 100% | |
| Hydrostatic Testing | | 2 of 2 | |

¹ Approximately 52.5 acres (out of 70 acres requiring seeding) remain to be seeded and include roadside ditches, open rangeland (Sta. Nos. 1860+00 to 1922+00, 1941+66 to 1943+26, 2398+00 to 2400+00, and 2530+00 to 2534+00), three CRP tracts (MW 148, 164, 120) and the perimeter of the valve sites. These areas will be stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan and seeded in the spring of 2025.



**WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000**

Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025

| | | | |
|--|----|--------|---|
| Appurtenant Facilities ² | | | |
| Valve Site #1 and Pig Launcher / Receiver #1 at MP 0.0 | | 2 of 2 | |
| Cleanup/Restoration | | 100% | |
| Valve Site #2 and Pig Launcher / Receiver #2 at MP 11.6 | | 2 of 2 | Valve setting will be painted in Spring 2025. |
| Cleanup/Restoration | 0% | 95% | |
| Valve Site #3 at MP 23.4 | | 1 of 1 | |
| Cleanup/Restoration | 0% | 96% | |
| Valve Site #4 at MP 31.3 | | 1 of 1 | |
| Cleanup/Restoration | 0% | 50% | |
| Valve Site #5 and Pig Launcher / Receiver #3 at MP 39.5 | | 2 of 2 | Valve setting will be painted in Spring 2025. |
| Cleanup/Restoration | 0% | 90% | |
| Valve Site #6 at MP 48.9 | | 1 of 1 | |
| Cleanup/Restoration | 0% | 96% | |
| Valve Site #7 and Pig Launcher / Receiver #4 at MP 60.5 | | 2 of 2 | |
| Cleanup/Restoration | 0% | 96% | |
| Work Planned for next Reporting Period and Schedule Changes: | | | |
| <ul style="list-style-type: none"> Continue cleanup activities at the contractor yard, as conditions allow. | | | |
| Problem Areas, Corrective Actions and Effectiveness: None | | | |
| Non-Compliance Issues, Corrective Actions and Effectiveness: None | | | |
| Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: | | | |
| <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. | | | |
| Copies included: Not applicable | | | |
| Landowner Issues: None | | | |

² Remaining pad construction and cleanup/restoration at Valve Sites 2, 3, 4, 5, 6, and 7 include the spreading of gravel and seeding of the valve site perimeters and will be completed in the spring of 2025. The valve site perimeters have been stabilized in accordance with the FERC Plan and the Winter Construction and Stabilization Plan. Permanent fencing at Valve Sites 2, 4, 5, and 6 will be installed in the spring of 2025.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/13/2025

Location: Sta. No. 2741+00

Notes: Removal of goal posts
along the construction right-of-
way.



Date: 1/13/2025

Location: Sta. No. 2890+00

Notes: Removal of safety fencing
along the construction right-of-
way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/14/2025

Location: Sta. No. 2895+00

Notes: Looking across construction right-of-way after removal of erosion control devices.



Date: 1/14/2025

Location: Sta. No. 3000+00

Notes: Looking across construction right-of-way after removal of erosion control devices.

WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/15/2025

Location: 4 Suns Contractor Yard

Notes: Removal of construction debris stored in contractor yard.



Date: 1/16/2025

Location: Sta. No. 2444+00

Notes: Removal of erosion control devices along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/16/2025

Location: Sta. No. 2495+00

Notes: Removal of erosion control devices along the construction right-of-way.



Date: 1/17/2025

Location: Sta. No. 2444+00

Notes: Removal of excess straw from removed erosion control devices along the construction right-of-way.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/18/2025

Location: 4 Suns Contractor Yard

Notes: Contractor yard conditions.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 60
 Reporting Period: 01-13-2025 – 01-19-2025

C. Construction Status – Aboveground Facilities

| TABLE 2-1 Modifications at Mapleton Compressor Station | | | | |
|--|--------------------------------------|-------------------------------------|------------------------|--------------------------|
| Work Completed during Reporting Period: <ul style="list-style-type: none"> No work was completed during this reporting period. | | | | |
| Activity | Total % Completed This Period | % of Total Job Completed | Comments | |
| Install Aboveground Station Piping | | 100% | | |
| Install Belowground Station Piping | | 100% | | |
| Cleanup / Restoration ³ | | 100% | | |
| Work Planned for next Reporting Period and Schedule Changes: <ul style="list-style-type: none"> No work is planned for the next reporting period. | | | | |
| Problem Areas, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No problem areas were identified during reporting period. | | | | |
| Non-Compliance Issues, Corrective Actions and Effectiveness: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. | | | | |
| Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: <ul style="list-style-type: none"> No non-compliance issues were identified during reporting period. Copies included: Not applicable | | | | |
| Landowner Issues: None | | | | |
| Date | Name | Milepost / Alignment Sheet # | Problem/Concern | Corrective Action |
| | | | | |
| | | | | |
| | | | | |

³ Final cleanup and restoration will be in conjunction with Block Valve #1 and Pig Launcher / Receiver #1 within the compressor station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 60
 Reporting Period: 01-13-2025 – 01-19-2025

TABLE 2-2
MDU- Kindred Border Station

| Work Completed during Reporting Period: | | | | |
|---|-------------------------------|------------------------------|-----------------|-------------------|
| <ul style="list-style-type: none"> • Continued cleanup activities. | | | | |
| Activity | Total % Completed This Period | % of Total Job Completed | Comments | |
| Initial Site Work | 0% | 98% | 4/ | |
| Concrete Work | | 100% | | |
| Install Aboveground Piping | | 100% | | |
| Install Belowground Piping | | 100% | | |
| Install Buildings | | 100% | | |
| Cleanup / Restoration ⁴ | <1% | 95% | | |
| Install Security Fence | | 100% | | |
| Work Planned for next Reporting Period and Schedule Changes: | | | | |
| <ul style="list-style-type: none"> • No work is planned for the next reporting period. | | | | |
| Problem Areas, Corrective Actions and Effectiveness: | | | | |
| <ul style="list-style-type: none"> • No problem areas were identified during reporting period. | | | | |
| Non-Compliance Issues, Corrective Actions and Effectiveness: | | | | |
| <ul style="list-style-type: none"> • No non-compliance issues were identified during reporting period. | | | | |
| Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: | | | | |
| <ul style="list-style-type: none"> • No non-compliance issues were identified during reporting period. Copies included: Not applicable | | | | |
| Landowner Issues: None | | | | |
| Date | Name | Milepost / Alignment Sheet # | Problem/Concern | Corrective Action |
| | | | | |
| | | | | |
| | | | | |

⁴ Remaining initial site work, cleanup, and restoration will be completed in conjunction with Block Valve #3 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
 Project Status Report No. 60
 Reporting Period: 01-13-2025 – 01-19-2025

TABLE 2-3
MDU- Wahpeton Border Station

| Work Completed during Reporting Period: | | | | |
|---|-------------------------------|------------------------------|-----------------|-------------------|
| <ul style="list-style-type: none"> • Continued cleanup activities. | | | | |
| Activity | Total % Completed This Period | % of Total Job Completed | Comments | |
| Initial Site Work | 0% | 98% | 5/ | |
| Concrete Work | | 100% | | |
| Install Aboveground Piping | | 100% | | |
| Install Belowground Piping | | 100% | | |
| Install Buildings | | 100% | | |
| Cleanup / Restoration ⁵ | <1% | 95% | | |
| Install Security Fence | | 100% | | |
| Work Planned for next Reporting Period and Schedule Changes: | | | | |
| <ul style="list-style-type: none"> • No work is planned for the next reporting period. | | | | |
| Problem Areas, Corrective Actions and Effectiveness: | | | | |
| <ul style="list-style-type: none"> • No problem areas were identified during reporting period. | | | | |
| Non-Compliance Issues, Corrective Actions and Effectiveness: | | | | |
| <ul style="list-style-type: none"> • No non-compliance issues were identified during reporting period. | | | | |
| Non-Compliance Issues from Federal, State or Local Permitting Agencies and Responses: | | | | |
| <ul style="list-style-type: none"> • No non-compliance issues were identified during reporting period. Copies included: Not applicable | | | | |
| Landowner Issues: None | | | | |
| Date | Name | Milepost / Alignment Sheet # | Problem/Concern | Corrective Action |
| | | | | |
| | | | | |
| | | | | |

⁵ Remaining initial site work and cleanup, and restoration will be completed in conjunction with Block Valve #7 within the border station yard.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/15/2025
Location: MDU- Wahpeton Border Station.
Notes: Cleanup of excess construction material left after the local distribution company (MDU) installed their equipment near the border station.



Date: 1/15/2025
Location: MDU- Wahpeton Border Station.
Notes: Maintenance of erosion control devices.



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025



Date: 1/18/2025

Location: MDU- Wahpeton Border Station.

Notes: Looking north across access to station, MDU's station equipment (center) and WBI Energy's border station (far right).



WBI Energy Transmission, Inc.
Wahpeton Expansion Project
FERC Docket No. CP22-466-000
Project Status Report No. 60
Reporting Period: 01-13-2025 – 01-19-2025

D. Changes to Stream Crossings or Work in Environmental Sensitive Areas

TABLE 3
Changes to Stream Crossings or
Work in Environmental Sensitive Areas

Schedule changes to stream crossings.

- None during reporting period.

Schedule changes for work in other environmentally sensitive areas.

- None during reporting period.